

TRAILER FINAL INSTALLATION INSPECTION CHECKLIST

!!FOR WARRANTY REGISTRATION!!

**PLEASE SEND COMPLETED FORM IMMEDIATELY FOLLOWING
INSTALLATION OF SYSTEM TO: info@tireboss.com**

Date: _____ TIREBOSS Truck Syst. Number: _____

Customer Name: _____ Tel: _____

End User Name: _____ Vehicle Make: _____

Mileage: _____ Vehicle Serial # _____

1. ____ Check all hub retaining nuts, locking devices, lock nuts, and bearing preload. (New cotter pins on castellated nuts)
2. ____ Check for correct direction of internal hoses inside cap. (Union pushed by hose)
3. ____ Check for clear air flow from each tire back through to front of trailer connection.
4. ____ Check screw on hub cap spacers for tightness and positioning. (If applicable) Use strap wrench
5. ____ Check torque on hub cap bolts.
6. ____ Check all fittings for leaks. (Main lines, caps, wheel hardware)
7. ____ Check valve stems for leakage at rim.
8. ____ Check all oil levels.
9. ____ Torque all wheels -Aluminum / Budd 500ft-lb
 -Dayton 250ft-lb
10. ____ Ensure all main lines secured properly.

All systems Inspected By:

Installation Shop: _____ City: _____

Mechanic: _____ Date: _____